


CP24-2 SULPHUR ANIMAL CONTROL OFFICE



CONSTRUCTION 65% | START DATE: 10/28/2024 | COMPLETION DATE: 07/25/2025



Engineer: Meyer & Associates Inc.
Bid Date: 8/7/2024
Notice of Award: 8/12/2024
Bid Award Amount: 323,000.00
Contractor: K&J Development of SWLA, LLC
Notice To Proceed: 10/28/2024
Est. Sub. Completion Date: 7/25/2025

SCOPE OF WORK

This is for the rebuilding of the Sulphur Animal Control office. The original office was damaged during Hurricane Rita and the offices were moved into a modular building that has met its life expectancy.

